

EXTENSION OF TIME PROPOSAL

1	Name of Work	Maintenance of Crematorium, Burial Ground in ward No. 05, Jakkur
2	Amount of Work Portion	471034.00
3	Estimated Cost	5.00 Lakhs
4	Name of Contractor	Sri. Praveen B S, No. 69, Maruthinagara, 4th and 3rd and 2nd Road, Nagashetty Halli, Bangalore-94
5	Agreement No	
6	No and date under which work order issued	BBMP/ EE/BTP/WO/16/ 2020-21 Date: 11.06.2020
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	101 days 11.8.20 to 20.11.20
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expiry of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work Delayed Due to Lockdown EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved with nominal fine.


Assistant Engineer
Ward No. 05(Jakkur)


ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೈಟಾರಾಯನಪುರ ವಿಭಾಗ
ಬೈ.ಬಿ.ಮ.ಪಾ. ಬೆಂಗಳೂರು-92.
Executive Engineer
Byatarayanapura Division, Bangalore-92.


Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.


ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಾಕ ಪಾಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.